

Sr No.	Name of Project	Latitude	Longitude	Village	Taluka	Catchment Area in Sq. mile	F.S.L.	Flood Lift	H.F.L.	Free Board	T.B.L.	Gross Storage M.cft.	Dead Storage M.cft.	Live Storage M.cft.	ICA	Details of Waste Weir		Details of Earthen Bund		Details of H.R.		Year of Completion	Estimated cost in lacs	Villages Benefitted	
																Type	Length	Length	Max. Ht.	Type	Sill R.L.			Name	
1	Anandapar	22.27.00	70.44.00	Anandapar	Tankara	19.70	105.35	1.83	107.18	1.82	109.00	122.65	19.26	103.39	596	Ground Bar	157.50	1400.00	14.30	Head Wall	101.75			Anandpar	
2	Hadala (new)	22.26.00	70.45.00	Hadala (New)	Tankara	3.90	89.20	1.80	91.00	2.00	93.00	36.07	3.43	32.64	146	Ogee	38.00	1373.00	9.38	Head Wall	86.40	1999	68.98	hadala.kothariya	
3	Hadala (old)	22.26.00	70.45.00	Hadala (old)	Tankara	2.50	94.00	3.00	97.00	6.00	103.00	15.44	1.00	14.44	53	Ground Bar	-	402.00	8.83	Head Wall	84.25	1957	1.16	Hadala	
4	Kothariya	22.27.00	70.44.00	Kothariya	Tankara	8.00	88.00	3.60	91.60	3.40	95.00	94.90	29.50	65.40	144	Ground Bar	152.00	645.00	9.14	Head Wall	75.00	1947	3.36	Kothariya	
5	Mitana	22.32.00	70.46.00	Mitana	Tankara	5.30	180.55	0.45	181.00	2.60	183.60	43.39	4.75	38.64	166	Ogee	78.00	310.00	7.40	Head Wall	177.70	1978	9.13	Mitana	
6	Savdi	22.38.00	70.40.00	Savdi	Tankara	13.20	93.55	2.00	95.55	1.85	97.40	61.89	13.29	48.60	221	Ogee	76.00	1456.00	11.10	Head Wall	90.70	1976	17.71	Savadi	
7	Tankara	22.39.55	70.46.55	Tankara	Tankara	4.73	97.20	1.40	98.60	2.55	101.15	31.10	4.66	26.44	126	Ground Bar	117.00	2068.00	8.97	Well	94.90			Tankara	
8	Tol	22.37.50	70.49.42	Tol	Tankara	2.70	99.90	1.45	101.35	2.00	103.35	14.97	2.62	12.35	68	Ogee	139.90	489.00	7.84	Head Wall	98.25	1999	32.52	Tol	
1	Ghunada	22.44.00	70.48.00	Ghunada	Morbi	4.50	73.00	10.00	83.00	4.00	87.00	26.25	1.20	25.05	80	Ground Bar	67.00	207.00	10.00	-	66.00	1953	2.74	Ghunada	
2	Lilapur	22.46.00	70.53.00	Lilapur	Morbi	1.50	98.60	1.20	99.80	1.80	101.60	8.28	1.30	6.98	52	Ground Bar	47.00	300.00	9.20	Head Wall	95.50	1981	6.03	Lilapur	